



MAIN STREET STREETSCAPE WEEKLY MEETING
THURSDAY, OCTOBER 23, 2014 9:00 AM

MAIN STREET STREETSCAPE PROJECT OWNER/CONTRACTOR MEETING:

Rich started meeting with a weekly update. Sanitary is installed from 9th to 12th minus the Oldest Gas Station. A pretest of the sanitary system is scheduled for 10/23/14.

Electric – per Patrick (electric Director), they are beyond 12th St (including fiber). They plan to be finished by Thanksgiving. Conduits for light poles are run behind sidewalk, Ron is going to meet with Rich and walk the area to locate the new stub outs.

Gas - have an existing line near Euclid that should only take a day to relocate. Mike C said he would keep Kim (gas Department) updated on status of when project gets near there.

Local business property and overall site –

- a. Cleanliness – keep all private property free from construction debris. - The discussion was about not intruding over onto the business owner's property. The contractor should be cautious about their impact on private property and business operations.
- b. Scrap material and small tools should be kept off of sidewalks and private property – The contractor needs to keep the sidewalks clear for pedestrian traffic.

Stormwater change at Lee and Main – discussed schedule - COL told Stage Door II that they will be notified today, 10-23-14, regarding the release of the structure for this change.