

Florida Energy Efficient Code
House Infiltration Test
Prescriptive and Performance Method

Test Date: _____ Code Edition: _____ Permit# _____

Builder: _____ Community: _____ Lot#: _____

Street: _____ City, Zip: _____ Climate Zone: _____

Is this a Re-Test? Yes No

Stage of Construction: New Const.-Complete New Constr. –Incomplete
Existing-After Alteration

House Infiltration Test Results

CFM(50) = _____

Volume = _____

ACH(50) = CFM(50) x 60/ Volume = _____

Pass: Fail

Passing result must be 5 ACH(50) or less.

R402.4.1.2 Testing. The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 5 air changes per hour in Climate Zones 1 and 2, 3 air changes per hour in Climate Zones 3 through 8. Testing shall be conducted with a blower door at a pressure of 0.2 inches w.g. (50 Pascals). Where required by the code official, testing shall be conducted by an approved third party. A written record of the results of the test shall be signed by the party conducting the test and provided to the code official. Testing shall be performed at any time after creation of all penetration of the building thermal envelope.

Authorized Third Party

I hereby certify that the above House Infiltration results demonstrate compliance with Florida Energy Code requirements in accordance with Section R402.4.1.2

Signature: _____

Printed Name: _____

License #: _____

Date: _____

